

S BROTHERS INC
PO BOX 317
SOUTH RIVER NJ 08882
732-446-3390
April 13th, 2023

UPDATED CONSTRUCTION SCHEDULE FOR MATAWAN

Matawan – 2022 Road Program – T&M Associates

Week#1 – (04/18/23 – 04/21/23) – Milling & Paving of Johnson Avenue, Small police parking lot, & Cedar Street

Tuesday – 04/18/23 – Milling crew to begin & finish milling on Johnson Avenue & Police parking lot

Wednesday – 04/19/23 – Paving crew to begin & finish paving on Johnson Avenue & Police parking lot

Thursday 04/20/23 – milling crew to begin & finish milling on Cedar Street

Friday – 04/21/23 – Paving crew to being & finish paving on Cedar Street

Week#2 – (04/24/23 – 04/28/23) – Milling & Paving of Oak Street, Mill & grade/pave Victoria Ct, Mill & Pave Center Street & Police Main parking lot, Pave municipal parking lot & striping

Monday – 04/24/23 – Milling crew to begin & finish milling on Oak Street

Tuesday– 04/25/23 – Paving crew to being & finish paving on Oak Street

Tuesday – 04/25/23 – Milling crew will begin to mill & grade Victoria Court service road

Wednesday – 04/26/23 – Milling crew to begin & finish milling on Center Street & Police Main Parking lot

Wednesday – 04/26/23 – Paving crew to begin & finish paving on Victoria Court service road

Thursday – 04/27/23 – Paving crew to finish paving on Center Street & Municipal parking lot

Friday – 04/28/23 – Traffic Markings to be done

*****Please take note that this schedule is weather permitting and is subject to change at any time an updated schedule will be provided to T&M as soon as we have all material needed to begin necessary work*****